

Quality Management System	POWER GRID COMPANY OF BANGLADESH LTD.					QUALITY FORMS			
	TITLE: THYRISTOR INSPECTION AND MAINTENANCE								
Document No:	QF-HVDC-01	Revision No.:	0	Effective Date:	01/01/2015	Page:	1	of	1

### Thyristor Module Inspection & Maintenance


Grid Circle:	Division:	Station/Substation:
Date:	Reference File:	Identification No:
Schedule : <input type="checkbox"/>	Emergency : <input type="checkbox"/>	Special : <input type="checkbox"/>

Name of Thyristor Valve Module:


Sl. No.	Item	Condition		Action Taken	Reference
1.	<b>Visual inspection:</b>				
(a)	<b>Bus Connection Bolts:</b>	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK		
(b)	<b>Contamination:</b>				
	i) Long rod Surface	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK		
	ii) water pipe Insulator	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK		
	iii) Grading Capacitor	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK		
	iv) Thyristor module Insulator	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK		
(c)	<b>Cooling Circuit Fittings:</b>				
	(i) Leakage	<input type="checkbox"/> Yes	<input type="checkbox"/> No		
	(ii) Tightness	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK		
(d)	<b>Valve reactor:</b>				
	(i) Epoxy				
	a. Cracks	<input type="checkbox"/> Yes	<input type="checkbox"/> No		
	b. Color	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK		
	(ii) Continuity	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK		
(e)	<b>Grading Electrode</b>	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK		
2.	<b>Earth Switch</b>	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK		
3.	<b>Overall Cleanness</b>	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK		

<b>Remarks:</b>	
Sub-Divisional Engineer Date:.....	Sub-Assistant Engineer Date:.....

Reviewed by (CE,T-2)



Approved by(ED)



Quality Management System	POWER GRID COMPANY OF BANGLADESH LTD.				QUALITY FORMS				
	TITLE: CONVERTER TRANSFORMER INSPECTION AND MAINTENANCE								
Document No:	QF-HVDC-02	Revision No.:	0	Effective Date:	01/01/2015	Page:	1	of	1

**POWER GRID COMPANY OF BANGLADESH LTD.**

**CONVERTER TRANSFORMER**

Division:		Station:		Identification No:	
Date:		Bay Location:		Reference File:	
Make:	Type:	Sl. No.		Year:	
Schedule :	<input type="checkbox"/>	Emergency :	<input type="checkbox"/>	Special :	<input type="checkbox"/>

**CONVERTER TRANSFORMER NUMBER:**

Sl. No	Item	R Phase Condition				Y Phase Condition				B Phase Condition				Reference
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
		Clean	Not Cleaned			Clean	Not Cleaned			Clean	Not Cleaned			
1.	Overall Cleanliness													
2.	Oil Level :	Low	High	Normal	Defective Indicator	Low	High	Normal	Defective Indicator	Low	High	Normal	Defective Indicator	
	(i) Main Tank	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	(ii) OLTC	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.	Oil Leak:		Yes	No			Yes	No			Yes	No		
	Main Tank		<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>		
	OLTC		<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>		
	Conservator		<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>		
	Radiator		<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>		
4.	Oil Condition(Visual)		Good	Not Good			Good	Not Good			Good	Not Good		
	Main Tank	Colour:	<input type="checkbox"/>	<input type="checkbox"/>		Colour:	<input type="checkbox"/>	<input type="checkbox"/>		Colour:	<input type="checkbox"/>	<input type="checkbox"/>		
		Odor:	<input type="checkbox"/>	<input type="checkbox"/>		odor:	<input type="checkbox"/>	<input type="checkbox"/>		odor:	<input type="checkbox"/>	<input type="checkbox"/>		
	OLTC	Colour:	<input type="checkbox"/>	<input type="checkbox"/>		Colour:	<input type="checkbox"/>	<input type="checkbox"/>		Colour:	<input type="checkbox"/>	<input type="checkbox"/>		
		odor:	<input type="checkbox"/>	<input type="checkbox"/>		odor:	<input type="checkbox"/>	<input type="checkbox"/>		odor:	<input type="checkbox"/>	<input type="checkbox"/>		
5.	Temperature Meter:		Good	Defective			Good	Defective			Good	Defective		
	(i) Oil		<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>		
	(ii) Winding		<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>		
6.	Pressure Relief Diaphragm for cracks		<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>		
			OK	Cracked			OK	Cracked			OK	Cracked		
7.	Colour of Silica Gel	<input type="checkbox"/>	OK	Colour Changed		<input type="checkbox"/>	OK	Colour Changed		<input type="checkbox"/>	OK	Colour Changed		
8.	Cooler Fans /Pumps		<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>		
			In operation	Out of operation			In operation	Out of operation			In operation	Out of operation		
9.	Local Control Cubicle:		Clean	Not Cleaned			Clean	Not Cleaned			Clean	Not Cleaned		
	(i) Transformer		<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>		
	(ii) OLTC		<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>		
10.	OLTC Operation:		Good	Defective			Good	Defective			Good	Defective		
	Manual		<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>		
	Electrical	Local	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>		
		Remote	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>		
		SCADA	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>		
11.	Space Heater		OK	Defective			OK	Defective			OK	Defective		
12.	Un-usual Internal Noise		<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>		
			Yes	No			Yes	No			Yes	No		
13.	Bushing :	Good	Cracked	Punctured		Good	Cracked	Punctured		Good	Cracked	Punctured		
	(i) HT	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
	(ii) LT -Y	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
	(iii) LT- Δ	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
14.	Wheel Lock		<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>		
			Secured	Unsecured			Secured	Unsecured			Secured	Unsecured		
15.	Buchholz Relay:	Good		Defective		Good		Defective		Good		Defective		
	Main Tank	<input type="checkbox"/>		<input type="checkbox"/>		<input type="checkbox"/>		<input type="checkbox"/>		<input type="checkbox"/>		<input type="checkbox"/>		
	OLTC	<input type="checkbox"/>		<input type="checkbox"/>		<input type="checkbox"/>		<input type="checkbox"/>		<input type="checkbox"/>		<input type="checkbox"/>		
16.	Dissolved gas Analyzer	Good		Defective		Good		Defective		Good		Defective		
		<input type="checkbox"/>		<input type="checkbox"/>		<input type="checkbox"/>		<input type="checkbox"/>		<input type="checkbox"/>		<input type="checkbox"/>		

**Observation and Action taken:**

Sub-Divisional Engineer Date:.....	Sub- Assistant Engineer Date: .....
---------------------------------------	--

Reviewed by (CE,T-2)

Approved by(ED)

Quality Management System	POWER GRID COMPANY OF BANGLADESH LTD.					QUALITY FORMS			
	TITLE: SMOOTHING REACTOR INSPECTION AND MAINTENANCE								
Document No:	QF-HVDC-03	Revision No.:	0	Effective Date:	01/01/2015	Page:	1	of	1

**POWER GRID COMPANY OF BANGLADESH LTD.**

**SMOOTHING REACTOR INSPECTION CHECK SHEET**

Grid Circle:	Division:	Station:
Date:	Reference File:	Identification No:
Schedule : <input type="checkbox"/>	Emergency : <input type="checkbox"/>	Special : <input type="checkbox"/>

**SMOOTHING REACTOR:**

Sl. No.	Visual Inspection	Observation			Action Taken	Remarks
1	Winding condition	Ok <input type="checkbox"/>	Not Ok <input type="checkbox"/>			
2	Outer Insulation	Ok <input type="checkbox"/>	Not Ok <input type="checkbox"/>			
3	Insulator Cleanliness	No <input type="checkbox"/>	Yes <input type="checkbox"/>			
4	Insulator Crack	No <input type="checkbox"/>	Yes <input type="checkbox"/>			
5	Reactor Cleanliness	No <input type="checkbox"/>	Yes <input type="checkbox"/>			
6	Grounding Connection	Ok <input type="checkbox"/>	Not Ok <input type="checkbox"/>			
7	Tightness of Bus Connection	No <input type="checkbox"/>	Yes <input type="checkbox"/>			
8	Overall Cleanliness	No <input type="checkbox"/>	Yes <input type="checkbox"/>			

**Remarks:**

Sub-Divisional Engineer Date:	Sub-Assistant Engineer Date:

Reviewed by (CE,T-2)

*[Signature]*

Approved by(ED)

*[Signature]*

Quality Management System	POWER GRID COMPANY OF BANGLADESH LTD.					QUALITY FORMS			
	TITLE: VALVE COOLING SYSTEM INSPECTION AND MAINTENANCE								
Document No:	QF-HVDC-04	Revision No.:	0	Effective Date:		Page:	1	of	1

**POWER GRID COMPANY OF BANGLADESH LTD.**

**VALVE COOLING SYSTEM  
Monthly Maintenance**

Grid Circle:	Division:	Station/Substation:
Date:	Reference File:	Identification No:
Schedule : <input type="checkbox"/>	Emergency : <input type="checkbox"/>	Special : <input type="checkbox"/>

Item	Observation	Condition	Action Taken	Remarks
Circulating Water Pump-01	Abnormal Sound	No <input type="checkbox"/> Yes <input type="checkbox"/>		
	Smooth operation	Ok <input type="checkbox"/> Not ok <input type="checkbox"/>		
	Housing temperature.	Normal <input type="checkbox"/> Hi <input type="checkbox"/>		
Circulating Water Pump-02	Abnormal Sound	No <input type="checkbox"/> Yes <input type="checkbox"/>		
	Smooth operation	Ok <input type="checkbox"/> Not ok <input type="checkbox"/>		
	Housing temperature.	Normal <input type="checkbox"/> Hi <input type="checkbox"/>		
Dozing Pump	Abnormal Sound	No <input type="checkbox"/> Yes <input type="checkbox"/>		
	Smooth operation	Ok <input type="checkbox"/> Not ok <input type="checkbox"/>		
	Housing temperature.	Normal <input type="checkbox"/> Hi <input type="checkbox"/>		
Entire system	Any Leakage of the system.	No <input type="checkbox"/> Yes <input type="checkbox"/>		
Expansion tank	Level (As DC HMI trend)	Normal <input type="checkbox"/> Low <input type="checkbox"/> Hi <input type="checkbox"/>		
	Behaviors of the trend.	Normal <input type="checkbox"/> Abnormal <input type="checkbox"/>		

Comments:
-----------

Sub-Divisional Engineer

Assistant Engineer

Sub-Assistant Engineer

Reviewed by (CE,T-2):

Approved by (ED):

Quality Management System	POWER GRID COMPANY OF BANGLADESH LTD.				QUALITY FORMS				
	TITLE: QUARTERLY VALVE COOLING SYSTEM INSPECTION AND MAINTENANCE								
Document No:	QF-HVDC-05	Revision No.:	0	Effective Date:		Page:	1	of	1

**VALVE COOLING SYSTEM  
QUARTERLY MAINTENANCE**

Grid Circle: HVDC Circle	Division: BIPTC Maintenance	Station:
Date:	Reference File:	Identification No:
Schedule : <input type="checkbox"/>	Emergency : <input type="checkbox"/>	Special : <input type="checkbox"/>

Item	Observation	Condition	Action Taken	Remarks
Overall System	Valves Position	Ok <input type="checkbox"/> Not ok <input type="checkbox"/>		
	Valves Leakage	No <input type="checkbox"/> Yes <input type="checkbox"/>		
	Line Leakage	No <input type="checkbox"/> Yes <input type="checkbox"/>		
Circulating Water Pump-01	Coupling House			(if required, refill as per Vogel pump manual chapter 6.5,7.4)
	i) Lubricant color	Ok <input type="checkbox"/> Not ok <input type="checkbox"/>		
	ii) Lubricant Level	Normal <input type="checkbox"/> Low <input type="checkbox"/>		
	Vibration	Normal <input type="checkbox"/> Hi <input type="checkbox"/>		
Circulating Water Pump-02	Coupling House			(if required, refill as per Vogel pump manual chapter 6.5,7.4)
	i) Lubricant color	Ok <input type="checkbox"/> Not ok <input type="checkbox"/>		
	ii) Lubricant Level	Normal <input type="checkbox"/> Low <input type="checkbox"/>		
	Vibration	Normal <input type="checkbox"/> Hi <input type="checkbox"/>		
AHU-01	Primary Filter	Ok <input type="checkbox"/> Not ok <input type="checkbox"/> Dirty <input type="checkbox"/>		
	Hepa Filter	Ok <input type="checkbox"/> Not ok <input type="checkbox"/> Dirty <input type="checkbox"/>		
	Fine Filter	Ok <input type="checkbox"/> Not ok <input type="checkbox"/> Dirty <input type="checkbox"/>		
AHU-02	Primary Filter	Ok <input type="checkbox"/> Not ok <input type="checkbox"/> Dirty <input type="checkbox"/>		
	Hepa Filter	Ok <input type="checkbox"/> Not ok <input type="checkbox"/> Dirty <input type="checkbox"/>		
	Fine Filter	Ok <input type="checkbox"/> Not ok <input type="checkbox"/> Dirty <input type="checkbox"/>		
Dozing Pump	Clogged	No <input type="checkbox"/> Yes <input type="checkbox"/>		
	Position	Ok <input type="checkbox"/> Not ok <input type="checkbox"/>		
Entire system	Pressure Gauge	Ok <input type="checkbox"/> Not ok <input type="checkbox"/>		
	Temperature Gauge	Ok <input type="checkbox"/> Not ok <input type="checkbox"/>		
Expansion tank Level	Level as DC HMI trend and Physical	Same <input type="checkbox"/> Not Same <input type="checkbox"/>		

Comments:

Sub-Divisional Engineer

Assistant Engineer

Sub-Assistant Engineer.

Reviewed by (CE,T-2):

Approved by (ED) :

*[Signature]*

*[Signature]*

Quality Management System	POWER GRID COMPANY OF BANGLADESH LTD.					QUALITY FORMS		
	TITLE: YEARLY VALVE COOLING SYSTEM INSPECTION AND MAINTENANCE							
Document No:	QF-HVDC-06	Revision No.:	0	Effective Date:	01/01/2015	Page:	1	of 1

**POWER GRID COMPANY OF BANGLADESH LTD.**

**VALVE COOLING SYSTEM  
Yearly Maintenance**

Grid Circle:	Division:	Station/Substation:
Date:	Reference File:	Identification No:
Schedule : <input type="checkbox"/>	Emergency : <input type="checkbox"/>	Special : <input type="checkbox"/>

Item	Observation	Condition	Action Taken	Remarks
Overall System	Rusted	No <input type="checkbox"/> Yes <input type="checkbox"/>		
Racine	Color	Ok <input type="checkbox"/> Not ok <input type="checkbox"/>		
	Necessary to Replace	No <input type="checkbox"/> Yes <input type="checkbox"/>		
Circulating Water Pump-01	Floating ring seals	Ok <input type="checkbox"/> Not ok <input type="checkbox"/>		
	Bearings.	Ok <input type="checkbox"/> Not ok <input type="checkbox"/>		
	Preventively replace	No <input type="checkbox"/> Yes <input type="checkbox"/>		
Circulating Water Pump-02	Floating ring seals	Ok <input type="checkbox"/> Not ok <input type="checkbox"/>		
	Bearings.	Ok <input type="checkbox"/> Not ok <input type="checkbox"/>		
	Preventively replace	No <input type="checkbox"/> Yes <input type="checkbox"/>		
VCS Radiator fans Motor and MCB	111 (1-14)	Ok <input type="checkbox"/> Not ok <input type="checkbox"/>		
	112 (1-14)	Ok <input type="checkbox"/> Not ok <input type="checkbox"/>		
	113 (1-14)	Ok <input type="checkbox"/> Not ok <input type="checkbox"/>		
	114 (1-14)	Ok <input type="checkbox"/> Not ok <input type="checkbox"/>		
Entire system	Pressure sensor	Ok <input type="checkbox"/> Not ok <input type="checkbox"/>		
	Temperature sensor	Ok <input type="checkbox"/> Not ok <input type="checkbox"/>		
Expansion tank Physical Condition	Leakage	No <input type="checkbox"/> Yes <input type="checkbox"/>		
	Rusted	No <input type="checkbox"/> Yes <input type="checkbox"/>		

Comments:

Sub-Divisional Engineer

Assistant Engineer

Sub-Assistant Engineer

Reviewed by (CE,T-2):

Approved by (ED):

Quality Management System	POWER GRID COMPANY OF BANGLADESH LTD.					QUALITY FORMS			
	TITLE: UN-INTERRUPTED POWER SUPPLY SYSTEM (UPSS) INSPECTION AND MAINTENANCE								
Document No:	QF-HVDC-07	Revision No.:	0	Effective Date:	01/01/2015	Page:	1	of	2

## POWER GRID COMPANY OF BANGLADESH LTD.

### UN-INTERRUPTED POWER SUPPLY SYSTEM (UPSS) INSPECTION AND MAINTENANCE

Division:	Station/Substation:	Identification No:
Date:	Set No:	Reference File:
Schedule : <input type="checkbox"/>	Emergency : <input type="checkbox"/>	Special : <input type="checkbox"/>

Sl. No	Item	Condition	Action Taken	Reference
1	Battery	Cleanliness	Yes <input type="checkbox"/> No <input type="checkbox"/>	
2		Electrolyte Level	Ok <input type="checkbox"/> Low <input type="checkbox"/>	
3		Cell Leakage	Ok <input type="checkbox"/> Low <input type="checkbox"/>	
4		Inter-cell Connection	Ok <input type="checkbox"/> Loose <input type="checkbox"/>	
5		Cleanliness	Yes <input type="checkbox"/> No <input type="checkbox"/>	
6		AC Main	On <input type="checkbox"/> Off <input type="checkbox"/>	
7		Alarm	Yes <input type="checkbox"/> No <input type="checkbox"/>	
		ATS	Ok <input type="checkbox"/> Not ok <input type="checkbox"/>	

Time	AC Main ( Ph – Ph ) (V)				Battery Output				Load % on UPS
	Condition	RY	YB	BR	Voltage		Current		
	On								
	Off								
	On Just after off								

Comments( If any ):

Sub-Divisional Engineer  
Date:.....

Assistant Engineer  
Date:.....

Sub-Assistant Engineer  
Date:.....

Reviewed by (CE,T-2)

Approved by(ED)

Quality Management System	POWER GRID COMPANY OF BANGLADESH LTD.					QUALITY FORMS			
	TITLE: MESSAGE BOOK								
Document No:	QF-HVDC-11	Revision No.	0	Effective Date:	01/01/2015	Page:	1	of	1

### MESSAGE BOOK

Grid Circle:	Division:	Station/Substation:
Date:	Reference File:	Identification No:
Schedule : <input type="checkbox"/>	Emergency : <input type="checkbox"/>	Special : <input type="checkbox"/>

Message No:	Date	Time	From	To	Message Content	Ramp Details	Remarks

Reviewed by (CE,T-2)

*Handwritten signature*

Approved by(ED)

*Handwritten signature*



QUALITY MANAGEMENT SYSTEM	POWER GRID COMPANY OF BANGLADESH LTD.					QUALITY FORMS			
	TITLE: DAILY OPERATION LOG FOR HVDC								
DOCUMENT NO:	QF-HVDC-12	REVISION NO.	01	EFFECTIVE DATE:		PAGE	1	OF	1

DAILY OPERATION LOG FOR HVDC

STATION:

DATE:

Time	220V BATTERY CHARGER SET																	
	CHARGER No.1					CHARGER No.2					CHARGER No.3							
	ON / OFF	Auto/ Manual	Float/ Boost	Input Current AC	Output		ON / OFF	Auto/ Manual	Float/ Boost	Input Current AC	Output		ON / OFF	Auto/ Manual	Float/ Boost	Input Current AC	Output	
					Volts	Amp					Volts	Amp					Volts	Amp
00:00																		
09:00																		
17:00																		

Time	48 V BATTERY CHARGER SET																	
	CHARGER No.1					CHARGER No.2					CHARGER No.3							
	ON / OFF	Auto/ Manual	Float/ Boost	Input Current AC	Output		ON / OFF	Auto/ Manual	Float/ Boost	Input Current AC	Output		ON / OFF	Auto/ Manual	Float/ Boost	Input Current AC	Output	
					Volts	Amp					Volts	Amp					Volts	Amp
00:00																		
09:00																		
17:00																		

Time	VALVE COOLING SYSTEM																	
	Ambient temp. (°C)	Reference power (MW)	Converter Inlet Temp. (°C)		Pump run- ning	Pump Outlet Press. (In Bar)	Filter Diff. Press. (In Bar)	Coolers		Main System conductivity In µS		De-ionizer Ckt. conductivity In µS		Flow in Main Ckt.  L/Min	Flow in Main System (DI ckt)  L/Hr.	Expan sion Vessel Level  %	Refill Tank Level  %	
			1	2				1 or 2	In Serv	Fans Running	701	702	703					704
00:00																		
09:00																		
17:00																		

Time	AC BUSES AND FILTERS																	
	400kV Side									230kV Side								
	kV (RY)	Hz	Reactor 10CF11 MVA	Reactor 10CF12 MVA	Filter 10CF13 MVA	Filter 10CF14 MVA	Filter 10CF15 MVA	Filter 10CF16 MVA		kV (RY)	Hz	Filter 20DF11 MVA	Filter 20DF12 MVA	Reactor 20DF13 MVA	Filter 20DF23 MVA	Filter 20DF22 MVA	Filter 20DF21 MVA	Reactor 20DF24 MVA
00:00																		
09:00																		
17:00																		

Time	415 VOLT AUXILIARY SUPPLY											
	Incomer I (33/0.415 KV)						Incomer II (11/0.415 KV)					
	Voltage			Current			Voltage			Current		
	RY	YB	BR	R	Y	B	RY	YB	BR	R	Y	B
00:00												
09:00												
17:00												

SHIFT	Sub-Assistant Engineer	Assistant Engineer	Shift in Charge
C			
A			
B			

Reviewed By (CE, T-2)

Approved By (ED)

QUALITY MANAGEMENT SYSTEM	POWER GRID COMPANY OF BANGLADESH LTD				QUALITY FORMS		
	TITLE: LOG SHEET FOR BMS AND FIRE FIGHTING SYSTEM						
DOCUMENT NO:	QF-HVDC-13	REVISION NO:	01	EFFECTIVE DATE:	PAGE:	1	of 1

### Log Sheet for BMS and Fire Fighting System

Date	time	Chiller and AHU						Valve hall				Fire fighting				Signature		
		1 <sup>st</sup> floor			GND Floor			Temp	RH	Pa	Fan	Exhaust	Pressure		Pumps	VESDA	AE	SDE
		Pump	Chiller	AHU	Pump	Chiller	AHU	° C	%	Kpa	1/2	1/2	Hydrant	Spray	Running	Reset		
	00:00																	
	09:00																	
	17:00																	
	00:00																	
	09:00																	
	17:00																	
	00:00																	
	09:00																	
	17:00																	
	00:00																	
	09:00																	
	17:00																	
	00:00																	
	09:00																	
	17:00																	
	00:00																	
	09:00																	
	17:00																	
	00:00																	
	09:00																	
	17:00																	

Reviewed By (CE, T-2)

Approved By (ED)



QAULTY MANAGEMENT SYSTEM	POWER GRID COMPANY OF BANGLADESH LTD				QUALITY FORMS	
	TITLE: DIESEL GENERATOR SERVICE REPORT					
DOCUMENT NO:	QF-HVDC-14	REVISION NO:	01	EFFECTIVE DATE:	PAGE:	1 of 1

CIRCLE:	STATION:
DATE:	DIVISION:
	REF:

## DIESEL GENERATOR SERVICE REPORT

Outage time (HH:MM)	DG start time HH:MM	DG phase current (A)			Restore time (HH:MM)	DG stop time HH:MM	DG running total time HH:MM	Fuel consumption (L)	Fuel consumption rate (L/H)
		Time	R	Y					
33 kV 11 kV					11 KV				

REPORTED BY

CHECKED BY

*maulana* 29/01/17

Reviewed By (CE, T-2)

*Jimmi*

Approved By (ED)

QUALITY MANAGEMENT SYSTEM		POWER GRID COMPANY OF BANGLADESH LIMITED				QUALITY FORMS		
TITLE: DIESEL GENERATOR MONTHLY CONSUMPTION REPORT								
DOCUMENT NO.	QF-HVDC-15	REVISION NO.	01	EFFECTIVE DATE	PAGE	1	OF	1

### DIESEL GENERATOR MONTHLY CONSUMPTION REPORT

Station:

Month:

Previous month Diesel balance (L):

S.L. No.	Date	Consumed fuel (In liter)	DG Running Time (Hour:Minute)	Consumption per hour	Diesel Purchase (If any in L)	Reserve Diesel	Cause of DG Running	Remarks
								Load/offload
Total								

Prepared By  
SDE/AE

Checked By  
Executive Engineer

Approved by  
Superintending Engineer

- Copy to:
1. Executive Engineer (Maintenance)
  2. Control Room (File)
  3. Store
  4. Master File

*20/05/2017*  
Reviewed By (CE, T-2)

*Fin*  
Approved By (ED)

Quality Management System	POWER GRID COMPANY OF BANGLADESH LTD.				QUALITY FORMS		
	TITLE: WORK REQUEST FORM						
Document No:	QF-HVDC-16	Revision No.:	01	Effective Date:		Page:	1 of 1

[Type text]

**POWER GRID COMPANY OF BANGLADESH (PGCB) LTD.  
WORK REQUEST FORM**

CIRCLE : HVDC	STATION: BANGLADESH- INDIA POWER TRANSMISSION CENTER	STATION IDENTIFICATION NO:
DATE:	WORK REQUEST NO:	

**Defects Observed:**

VISUAL INSPECTION/ACTION has been done : ☐ YES/ ☐ NO/ ☐ NA

Source: DC HMI/ AC HMI/ Physical/ .....

Signature with name and designation

Executive Engineer(Operation)  
Forward to Superintending Engineer

Superintending Engineer  
Forward to Executive Engineer (P&U/S&L)

Executive Engineer (P&U/S&L)  
Please take necessary action PROTECTION /GENERAL UTILITY/STATION UTILITY /S. YARD 400KV/S.YARD 230 KV/  
TRANSMISSION LINE MAINTENANCE IN-CHARGE

Action taken :

Maintenance officer

Shift in-charge on duty

Executive Engineer (P&U/S&L)

Superintending Engineer

Executive Engineer(Operation)

\*P&U: protection and utility, S&L: switchyard and line maintenance

Reviewed by (CE,T-2)

*[Signature]*  
9/1/20

Approved by (ED)

*[Signature]*  
03.09.2020